EXTENSION OF TIME PROPOSAL

1	Name of work	Improvements to road & drains in Kodigehalli & surrounding area in Ward no. 12 Kodigehalli.
2	Amount of Work Portion	1399421.84/-
3	Estimated Cost	20.00 lakhs
4	Name of contractor	P. Viswanath.
5	Agreement No.	150/7.3.23
6	No. and date under which work order issued	150/7.3.23
7	Time limit originally fixed for completion	90 Days.
8	Date of application by the contractor for granting extension of time	1/6/23
9	Date of receipt of application in the sub division office	1/6/23
10	Extension granted if any	—
	i)	—
	ii)	—
11	Work carried out by the contractor during the original period stipulated in the contract.	40%.
12	Work carried out during 1st extension	—
13	Work carried out during 2nd extension	—
14	Time now applied for	36 Days
15	Date of recommending time limit applied for	7.6.23 to 12.7.23
16	Whether the orginal application of the contractor is enclosed.	Enclosed
17	Balance of work remaining to be done	60%.
18	Probable time required for completion of remaining work	12.7.23
19	Cost of work charged establishment charged on the work after the expairy of original period.	—
20	Whether notice as per clause of contract has been issued.	—
21	Remarks of the AEE and the daily rate of penalty proposed	Work Delay due to Continious rain in the locality of work spot. Hence EOT may be Approved.
22	Remarks of the EE with the daily rate of pehalty proposed	As per AEE recommendation EOT Approved with penality.

Assistant Engineer

Assistant Executive Engineer

"Approved"

Executive Engineer
Byataravanapura Division

ಕಾರ್ಯ ಪಾಲಕ ಅಭಿಯಂತರರು,
ಬ್ಯಾಟರಾಯನಪುರ ವಿಭಾಗ,
ಬೃ.ಬೆ.ಮ.ಪಾ. ಬೆಂಗಳೂರು.

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore